

Carver Police Station Carver, MA

MONTHLY PROGRESS REPORT March 2020



Architect:



Jacunski Humes Architects, LLC

General Contractor:



Tower Construction Corp.

Owner's Project Manager:



prepared by:
Daedalus Projects, Inc.

PROJECT
Carver Police Station

PROJECT MANAGER
Joe Sullivan

CONTRACTOR
Tower Construction

ON SITE REPRESENTATIVE
Paul Richards/Alyssa Chatani

MONTHLY PROGRESS REPORT - MARCH 2020

GENERAL COMMENTARY OF MONTHLY PROGRESS

During the month of March, sitework continued with Dig It laying out building foundation and proceeding to excavate for footings. Upon excavating, an old foundation was found, and the contractor received direction to remove the existing foundation wall. Dig It also began to install drainage structures on the site, DMH-2 and DMH-3. They also completed screening the remaining unsuitable material and stockpiled the debris on site. Unsuitable soil in the area inside the building footprint was also removed. Dig It did two test pits in the areas where organic material was removed and placed stone. S&S began setting forms for the footings. They installed rebar in the footing forms and began pouring concrete. Briggs was on site for rebar and concrete testing. American Electrical was also on site briefly to install the ground wire around the perimeter of the building and also to run temporary power through underground conduits towards the building. Both activities were reviewed and inspected by the Town's electrical inspector for approval. Briggs has consistently been on site to review and inspect rebar and concrete.

SCHEDULE COMMENTARY

Tower Construction provided a baseline schedule with a substantial completion date of March 26, 2021.

DIVISION 03 – CONCRETE

Section 03 30 00 Cast-In Place Concrete

Week of March 2, 9

- Not on site.

Week of March 16

- Set footing forms starting along the north side of the building, sally port area. Form setting for footings along north/east section of the building.
- Installing rebar in footing forms, tying pier rebar
- Installed additional footing forms towards the north end of the building; poured concrete in the footing area.
- Tying vertical rebar in footings for piers.

Week of March 23

- Working on forms at G line 8.3 to E line 7.0.
- Working on forms, placed rebar and ties, at 10 line and E line.
- Placed rebar and ties to prepare for concrete pour.
- Removing forms, placing remaining rebar and ties to prepare for next pour.

Week of March 30

- Continued removing forms.
- Placing rebar and ties to prepare for concrete pour.
- Poured 25CY concrete.

DIVISION 31 – EARTHWORK**Section 31 20 00 Earth Moving****Week of March 2**

- Laid out building foundation and excavated for footings and foundations from CL D4 to CL G7.
- Continued with foundation excavation from CL C9 to the area of G8.
- Mixed structural fill and stockpiled it on site for future use.

Week of March 9

- Excavated and removed unsuitable soils from inside the building footprint. The material was stockpiled on site and screened to remove all unsuitable material.
- Laid out DMH 5 & CB 7 at the NW corner of the site.
- Completed screening of the remaining unsuitable material and stockpiled the debris on site.
- Removed the existing foundation wall which was discovered during footing excavation.
- Installed 1' lift of structural fill in the interior of the foundation which was excavated to remove organics.

Week of March 16

- Installed concrete drainage structures along the east corner of the building.
- Compacted crushed stone areas of footing.

Week of March 23

- Not on site.

Week of March 30

- Installed structures DMH-2 and DMH-3.

OPM ACTIVITIES

CHA's on-site representative oversaw photo-documenting the daily activities and materials delivered to the site. Daily construction activity reports were uploaded weekly to a share file site. Town of Carver officials were contacted as the need arises and the client was made aware of any project challenges. We are continuing to track and verify the accuracy of certified payroll reports for Carver weekly. Construction Meetings are held weekly via Skype conference calls. Notes are kept and distributed by CHA. CHA is tracking the construction progress versus the project schedule and coordinating and integrating the Owner's outside vendors into the contractor's construction schedule.

DESIGNER ACTIVITIES

JHA visited the site to confer, clarify and verify with the contractor and OPM. They provided documentation for agreed-upon changes. They are reviewing submittals and RFIs in a timely manner as they are being sent. CHA and JHA review the contractor's application for payment and adjust with JHA as the installed work dictates. The Team then recommends the adjusted payment sum to the Town's Procurement Officer.

QUALITY CONTROL

CHA and Tower's superintendent inspected the site daily and JHA inspects bi-weekly.

SAFETY COMPLIANCE

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. There have been less than 10 workers on site daily to maintain social distancing.

***Tower Construction
Change Proposal Log***

[illegible]

Carver Police Department

03.23.2020

3 WEEK LOOK AHEAD SCHEDULE

	March											April										
DATE		23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	COMMENTS
Site Drainage									x	x	x											Dig -It
Layout											x	x										Outback
Backfill Foundation																x	x	x	x	x		Dig - It
Footings Main Building		x	x	x	x	x			x	x	x											S&S Forms
Grounding													x			x						American Electric
Walls Main Building												x	x			x	x	x	x	x		S&S Forms
Ductbanks / Utility Sleeves												x	x			x	x	x				Dig - It / American Electric
Submittals		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		All Trades
Safety		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		All Trades
Temp Power / Building area																x	x					American Electric
Foundation Insulation																	x	x	x			Tower Con.



Footing Forms and Rebar




Concrete Poured in Forms



Site Drainage Structures



Installation and Backfill of Site Drainage Structures

		TOWER CONSTRUCTION				Architect Info									
		Project:	Carver Police												
		Project #:	2252												
RFI#	Date	Subject	Question	Response	Responded Date	Discipline	Status	Cost change	Scope						
1	1.06.20	Reinforcing for Masonry Walls at Haunches	Can the reinforcing for the masonry details F1 / S3.1 and F2 / S3.1 be changed to having the #5 bars be drilled 8” embedment into the haunches with epoxy? We feel this will yield a more accurate center cell of CMU anchor point.	Post - installing the rebar dowels is acceptable. Submit proposed adhesive product for review	1.09.2020	Structural	Closed								
2	1.06.20	Outbuilding Exterior Wall Section	Can the detail F3 / S3.1 on the outbuilding be changed to F2 / S3.0 to eliminate the small cap piece of wall? We would follow the detail F3 / S3.1 on all door / opening locations. Please advise.	In the "typical Section" of detail F3/S-3.1 ignore the horizontal line showing approximately 8" below the top wall. There is no cap on the top of the wall; the full height of the wall is to be placed monolithically	1.09.2020	Structural	Closed								
3	1.30.20	Structural Steel Moment Connection Detail	The structural steel vendor would like to offer an alternative on the moment connection details per the sketch below for the columns. The proposed detail is being suggested as they would prefer to use this to avoid the multiple splices in columns that accrue resulting in the design differences in elevation. An example would be at grids line G & D. Also, the 1/2" wall thickness of columns would be adequate for this type of connection. This would result in an approximate savings of \$1,000.00 to the project which a formal proposal can be provided. Please advise if this is acceptable	This should ne a substitution request, not an RFI, An engineering analysis is required it evaluate the proposed substitution. Please submit signed and sealed drawings and calculations which indicate that the proposed connection has the same (or more) capacity than the detail on the structural drawings. Alternately, we could be hired by contractor to investigate the capacity of proposed connection	2.07.2020	Structural	Closed								
4	02.18.2020	Underground Tank encounter	While performing the site cuts, the site contractor encountered an unforeseen underground tank. There is some liquid present within the tank and does have trace smell of a fuel/oil scent. We have marked up the plan with the approximate location. Please review and advise.	The Town will handle the tank's removal directly with Frank Environmental Corporation and LSP oversight. The tentative date for it's removal is Monday, February 24th. The Town's contact for this procedure is David Siedentopf, Director of Operations and Maintenance, Town of Carver. Phone: 508-866-465-9030.	2.20.2020	Site	Closed								
5	3.04.2020	Site Antenna Information	For coordination purposes, please provide the following information regarding the Antenna adjacent to the proposed Outbuilding Foundation Footprint Location of Electrical stub up risers for the specified ductbank Confirmation that there is not any power required for this antenna (currently there is only empty conduits to this location from the Communications Room to the Antenna footprint. Contact person for electrical coordination	The radio tower vendor is Cyber Comm Inc. out of Bridge Water, MA. Contact business card are attached. They are being requested to attend he job meeting on march 18th	3.09.2020	Site and Concrete	Closed								
6	3.04.2020	Unforeseen Concrete at Building Excavation	While excavating for the foundation at the rear section by the NARC. Storage 130 and Mechanical Room 127 an unforeseen section of concrete was encountered. The appx sketch below is the section where it was encountered, but Tower does not know the extent of the limits where the foundation stops in either direction. The appx elevation at the top of the concrete is 95.90±. This is appx and may vary. Please note there are water services and foundation in this area which the bottom of the water trench entering the building is 96.60 so it may impact the waterline in the site depending on the limits.	Per spec section 312314 3.1e, remove all structures and existing foundations within the lines of new building construction. Additionally, per #15 on S-1-1, Remove all existing fills from beneath foundatio stress zones (extends down and out from edges of foundations at a 45 degree angle) and entire extents of the slab on grade	3.11.2020	Site	Closed								
7	3.04.2020	Communication Vendor	Please provide the contact person for the Owner Supplied Communications vendor so that our electrician and door consultant can properly plan their coordination efforts.			Electrical and Doors	Open								
8	3.05.2020	Foundation Dampproofing	Can you please confirm that the foundation walls do not require damp-proofing at the request of the foundation subcontractor? There is a note in specification section 033004 2.1 L that damp-proofing product to be used as specified, but there are no areas specified locations on the drawings. Please confirm that this note in the specification does not apply.	There are no areas requiring damp-proofing within the scope of work	3.06.2020	Concrete	Closed								
9	3.17.2020	Frost Wall Detail	Can you please review the proposed detail modification regarding the structural "frost Wall" od S-0.2 This affects 5 openings 100B/118A/125A/138A/152A	See RFI for response	3.20.2020	Concrete	Closed								

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts									STATE PROJECT No.:		
G.C.: Tower Construction Corporation									JHA PROJECT No.: 1830		
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)									G.C. PROJECT No.: 2252		
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 0 - OWNER SUBMISSIONS											
DIVISION 1 - GENERAL REQUIREMENTS											
011000-001-1	011000-01s	Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
DIVISION 2 - EXISTING CONDITIONS											
DIVISION 3 - CONCRETE											
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2	032004-02	Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20	-	-	-	-	-	SA	-	Awaiting redesign decision
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-1	033004-4s	Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-2	033004-4s Rev 1	Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3	033004-4s Rev 2	Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
DIVISION 4 - MASONRY											
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION 5 - METALS											
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	-	-	01/15/20	01/29/20	01/29/20	SA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.: 1830			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 2252			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)											
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	-	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2	051204-02 Rev 1	Structural Steel Drawings	03/21/20	-	-	03/21/20			SA		
DIVISION 6 - WOOD & PLASTICS											
061754-001-1	061754-01s	Truss Shop Drawing	01/27/20	-	-	01/28/20	02/11/20	02/11/20	SA	RR	
061754-001-2	061754-01s Rev 1	Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
DIVISION 7 - THERMAL & MOISTURE PROTECTION											
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	A	
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
075323-001-1	075323-001-1	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1	079200-04s	Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	079200-05s Rev 1	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
DIVISION 8 - OPENINGS											
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	
DIVISION 9 - FINISHES											
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-		JHA		Samples Received 3/12/20

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
095113-001-1	095113-01 095113-02 095113-03 095113-04 095113-05	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
DIVISION 10 - SPECIALTIES											
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	
105113-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20		03/15/20	03/20/20		JHA		
DIVISION 11 - EQUIPMENT											
DIVISION 12 - FURNISHINGS											
123216-001-1	123216-01s	Casework Shop Drawings	03/24/20	-	-	-	-		JHA		
DIVISION 13 - SPECIAL CONSTRUCTION											
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 14 - CONVEYING EQUIPMENT											
DIVISION 21 - FIRE SUPPRESSION											
210000-001-1	210000-01s	Fire Protection	01/17/20	-	-	01/17/20			BER		Inquiry about relevance due to Rebid
DIVISION 22 - PLUMBING											
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Inserts, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1	220000-11s	Sanitary Waste & Vent	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-012-1	220000-12s	Press & Temp Control Devices	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-013-1	220000-13s	Insulation	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
DIVISION 23 - HVAC											
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
DIVISION 26 - ELECTRICAL											
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev 1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Indiv Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div><div></div><div></div><div></div><div></div><div></div></div><div>= Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response</div></div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
DIVISION 27 - COMMUNICATIONS											
DIVISION 31 - EARTHWORK											
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1	312500-02s	SWPPP	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	RR	
312500-002-2	312500-02s Rev 1	SWPPP	03/02/20	-	-	03/02/20	03/09/20	03/09/20	GGD	AC	
DIVISION 32 - EXTERIOR IMPROVEMENTS											
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	A	
DIVISION 33 - UTILITIES											
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	A	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1



Contract Time:	Date:	3-2-2020
Days Elapsed:	Day:	Monday
Extensions:	Weather:	Sunny / Windy
Days Remaining:	Temperature Cycle at 7 AM:	38 - 51
Site Condition:	Dry	

Miscellaneous Others		
Tower Construction	Superintendent	1
	Total Misc. Workforce	

- Dig-It foreman laid out building foundation & proceeded to excavate for footings / foundations from CL D4 to CL G7. All pier & footing elevations per plan.

- Drainage structures & risers delivered today.

- CAT Excavator
- Volvo Dump Truck
- Vibratory plate tampers (2)



Contract Time:	Date:	3-3-2020
Days Elapsed:	Day:	Wednesday
Extensions:	Weather:	Sun / 35 mph winds
Days Remaining:	Temperature Cycle at 7 AM:	40 - 53
Site Condition:	Dry	

Miscellaneous Others		
Tower Construction	Superintendent	1
	Total Misc. Workforce	1

- Dig-It Construction continued with foundation excavation from CL C9 to the area of G8. An existing concrete foundation wall was uncovered along CL G from approx.. 8.3 to 7.4. Contractor will submit an RFI re: how to address this condition. There was also numerous pockets of unsuitable material along this line which will also need to be removed. Contractor compacted all trenched with vibratory plate tampers at the end of the day.

- Additional unsuitable soil in the area inside the building footprint at this area will be removed at a later date.

Bill Harriman, Joe Sullivan
Nathan Ketchel, Civil Engineer was on site to look at the SWPPP & site conditions in general.

- CAT Excavator
- Volvo Dump Truck
- Vibratory plate tampers (2)
- Volvo Loader



Contract Time:	Date:	3-4-2020
Days Elapsed:	Day:	Wednesday
Extensions:	Weather:	Sun / 35 mph winds
Days Remaining:	Temperature Cycle at 7 AM:	40 - 53
Site Condition:	Dry	

Miscellaneous Others		
Tower Construction	Superintendent	1
	Total Misc. Workforce	1

- Dig-It Construction continued with foundation excavation from CL C9 to the area of G8. An existing concrete foundation wall was uncovered along CL G from approx.. 8.3 to 7.4. Contractor will submit an RFI re: how to address this condition. There was also numerous pockets of unsuitable material along this line which will also need to be removed. Contractor compacted all trenched with vibratory plate tampers at the end of the day.

- Additional unsuitable soil in the area inside the building footprint at this area will be removed at a later date.

Bill Harriman, Joe Sullivan

- CAT Excavator
- Volvo Dump Truck
- Vibratory plate tampers (2)
- Volvo Loader



Contract Time:	Date:	3-5-2020
Days Elapsed:	Day:	Thursday
Extensions:	Weather:	Sun / clear
Days Remaining:	Temperature Cycle at 7 AM:	40 – 58
Site Condition:	Moist sand	

Miscellaneous Others		
Tower	Superintendent	1
	Total Misc. Workforce	1

Page 1 of 1



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	17
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-6-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: mostly sunny	
Days Remaining:	Temperature Cycle at 7 AM:	30 – 51 deg.
Site Condition:	Dry	

Contractor	Workforce	
Dig -It Construction	Foreman	1
Tower	Superintendent	1
Total Workforce		2

Miscellaneous Others		
Survey Crew		2
Total Misc. Workforce		2

Construction Activity:

- Dig – It Construction foreman was the only worker on site today. He spent the day mixing structural fill & stockpiling it on site for future use. Proctor results received for the structural fill, sample approved. Sediment bags were also installed in the three catch basins outside the perimeter fence along the library road.

Clerk's remarks:

- Surveyors on site to layout the building foundations / footings. Completed & left site at 12:30 p.m.
- Eversource on site at 1:00 p.m. to hook up power to the job trailers, completed with no issues.

Site Visitors/Meetings: Bill Harriman @ noon

Deliveries: none today

Equipment Used: Volvo Loader



Contract Time:	Date: 3-9-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunmy / warm	
Days Remaining:	Temperature Cycle at 7 AM:	38 – 70 deg.
Site Condition:	Dry	

Miscellaneous Others		
	Total Misc. Workforce	

- Dig – It Construction spent the day excavating & removing unsuitable soils from inside the building footprint. The material was stockpiled on site & screened to remove all unsuitable material. Debris from the screening process stockpiled to be trucked off site.
- Contractor also laid out DMH 5 & CB 7 at the NW corner of the site, hopes to install the structures tomorrow.

- Screened material stockpiled for future use.

Deliveries: none today

Page 1 of 1



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	19
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-10-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Partly sunny	
Days Remaining:	Temperature Cycle at 7 AM:	44 – 54 deg.
Site Condition:	Dry	

Contractor	Workforce	
Dig -It Construction		
	Operator	1
	Laborers	2
Tower	Superintendent	1
	Total Workforce	4

Miscellaneous Others		
	Total Misc. Workforce	

Construction Activity:

- Dig – It Construction completed screening the remaining unsuitable material & stockpiled the debris on site to be trucked away next week.

Clerk's remarks: Contractor decided to not do any other work on site today & left the site at noon.

Site Visitors/Meetings: Bill Harriman @ 10:30 a.m.

Deliveries: none today

Equipment Used: Volvo Loader L120H, CAT Excavator 336E, Screen machine



Contract Time:	Date: 3-12-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Partly sunny	
Days Remaining:	Temperature Cycle at 7 AM:	32 –51 deg.
Site Condition:	Dry	

Miscellaneous Others		
	Total Misc. Workforce	

- Dig – it Construction removed the existing foundation wall which was discovered during footing excavation. The Structural Engineer noted any existing foundations discovered within the building footprint required removal. Approximately 40' of existing foundation wall was excavated & removed from the site. No other existing foundations were found.
- Remainder of the day was spent mixing & stockpiling structural fill for future use.

Equipment Used: CAT Excavator, Volvo loader



Contract Time:	Date: 3-12-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Partly sunny	
Days Remaining:	Temperature Cycle at 7 AM:	32 –51 deg.
Site Condition:	Dry	

Miscellaneous Others		
	Total Misc. Workforce	

- Dig – it Construction removed the existing foundation wall which was discovered during footing excavation. The Structural Engineer noted any existing foundations discovered within the building footprint required removal. Approximately 40' of existing foundation wall was excavated & removed from the site. No other existing foundations were found.
- Remainder of the day was spent mixing & stockpiling structural fill for future use.

Equipment Used: CAT Excavator, Volvo loader



Contract Time:	Date: 3-13-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: cloudy a.m./rain pm	
Days Remaining:	Temperature Cycle at 7 AM:	21 - 47 deg.
Site Condition:	moist	

Miscellaneous Others		
	Total Misc. Workforce	

- Dig – It Const. installed 1' lift of structural fill in the interior of the foundation which was excavated to remove organics. This area was noted in the boring log B4. The 1' lift was compacted with the Volvo 6 ton drum roller. Only one lift at this time. Remainder will be completed during foundation backfill.
- Piers at column lines D1 & E1 were excavated, ready to form.
- Contractor compacted all footing trench areas with a Wacker vibratory plate tamper as directed by Geotech Eng. Dave Geisser / Briggs Eng. & Testing.

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.

ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	23
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-16-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	34 - 45 deg.
Site Condition:	Damp	

Contractor	Workforce	
Dig -It Construction	foreman	1
	laborer	1
	operator	1
Tower Construction	Superintendent	1
	Total Workforce	4

Miscellaneous Others		
Town of Carver	Bill Harriman	1
CHA	Paul Richards	1
	Total Misc. Workforce	2

Construction Activity:

- Dig – It Const. Installed concrete drainage structures along the east corner of the building.
- Completed installation of CB#4 concrete structure, temporarily covered with fabric at this time.

Clerk's remarks:

Site Visitors/Meetings: Bill Harriman

Deliveries: Bricks

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.



Contract Time:	Date: 3-17-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	40 - 49 deg.
Site Condition:	Damp	

Miscellaneous Others		
Town of Carver	Bill Harriman	1
CHA	Paul Richards	1
	Total Misc. Workforce	2

- Dig – It Const. – compact crushed stone areas of footing / verification.
- S&S – set footing forms starting along the north side of the building, sally port area. Form setting for footings along north/east section of the building.
- Briggs tested crushed stone areas at footing locations.

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	25
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-18-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	41 - 54 deg.
Site Condition:	Dry	

Contractor	Workforce	
Dig -It Construction	foreman	1
	laborer	1
	operator	1
S&S	3 guys	3
Tower Construction	Superintendent	1
American Electrical	2 guys	2
Total Workforce		9

Miscellaneous Others		
Town of Carver	Bill Harriman	1
CHA	Paul Richards, Joe Sullivan	1
Total Misc. Workforce		2

Construction Activity:

- S&S – Installing rebar in footing forms, tying pier rebar.
- Setting additional forms toward Center Street.
- American Electrical - Ground rebar with copper lead to electric room.
- Electrical inspector contacted for inspection.

Clerk's remarks: none

Site Visitors/Meetings: Bill Harriman, Joe Sullivan

Deliveries: none

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	26
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-19-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	41 - 54 deg.
Site Condition:	Wet	

Contractor	Workforce	
Dig -It Construction	foreman	0
	laborer	0
	operator	0
S&S	3 guys	0
Tower Construction	Superintendent	1
American Electrical	2 guys	0
	Total Workforce	1

Miscellaneous Others		
Town of Carver	Bill Harriman	0
CHA	Paul Richards	1
	Total Misc. Workforce	1

Construction Activity:

- none

Clerk's remarks: none

Site Visitors/Meetings: none

Deliveries: none

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	27
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-20-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	42 - 56 deg.
Site Condition:	Wet	

Contractor	Workforce	
Dig -It Construction	foreman	0
	laborer	0
	operator	0
S&S	4 guys	4
Tower Construction	Superintendent	1
American Electrical	0 guys	0
	Total Workforce	5

Miscellaneous Others		
Town of Carver	Bill Harriman	1
CHA	Paul Richards	1
Briggs	1 Rep.	1
	Total Misc. Workforce	3

Construction Activity:

- S&S – installed additional footing forms towards the north end of the building.
- Poured concrete in the footing area.
- Tying vertical rebar in footings for piers.
- Placed 31 CY of concrete.

Clerk's remarks: Rebar and concrete inspection by Briggs. Ground wire was inspected by electrical inspector.

Site Visitors/Meetings: none

Deliveries: Concrete drainage structures, electrical ground wire

Equipment Used: CAT Excavator, skid steer, Volvo loader, Wacker vib. Plate tamper.

ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	28
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-23-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	33 – 38 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent – Kevin Thompson	1
	Total Workforce	1

Miscellaneous Others		
CHA	Alyssa Chatani	1
American Electrical	Reviewed the site for upcoming work	2
Town of Carver	Bill Harriman 2x to check in	1
	Total Misc. Workforce	4

Construction Activity:

Clerk's remarks: Xfinity / Comcast was on site today performing a site survey for temp internet service. American Electrical on site to review layout of ground wire.

Site Visitors/Meetings:

Deliveries: none

Equipment Used: none



Contract Time:	Date: 3-24-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	36 – 50 deg.
Site Condition:	Slightly Damp	

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Briggs	1 guy – picking up (4) cylinder material samples	1
Town of Carver	Bill Harriman on site to check in	1
	Total Misc. Workforce	4

Equipment Used: none



Contract Time:	Date: 3-26-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	36 – 46 deg.
Site Condition:	Slightly Damp	

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman on site 2x to check in	1
Briggs	Kevin - on site for rebar and concrete inspection	1
	Total Misc. Workforce	3

Equipment Used: none

ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	32
-----------------	-----------------------	-------------------	--	-----------------------	----

Contract Time:	Date: 3-27-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Clear/Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	33 – 58 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent – Kevin Thompson (site supervision)	1
S&S Concrete Forms	3 guys – 1 carpenter, 1 ironworker, 2 laborers (formwork)	4
	Total Workforce	5

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman on site to check in	1
	Total Misc. Workforce	2

Construction Activity: S&S Concrete Forms working on removing forms, placing remaining rebar and ties to prepare for concrete pour on Monday.

Clerk's remarks: Called for Briggs to be on site Monday for rebar inspection and concrete pour of 25 CY.

Site Visitors/Meetings: Bill Harriman

Deliveries: Rebar delivery

Equipment Used: none



Contract Time:	Date: 3-30-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Overcast/Rainy	
Days Remaining:	Temperature Cycle at 7 AM:	36 – 43 deg.
Site Condition:	Damp	

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman on site to check in	1
Briggs	(1) Representative for testing	1
	Total Misc. Workforce	3

Equipment Used: none



Contract Time:	Date: 3-31-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	30 – 39 deg.
Site Condition:	Damp	

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman & Dave Siedentopf on site to check in	1
Briggs	(1) Representative to pick up concrete cylinders	1
	Total Misc. Workforce	3

Equipment Used: Dig It: (2) CAT Excavators 325F, 335F (1) CAT Wheel Loader